

ID	Task Name	Calendar Days	Duration	Start	Finish	Predecessors	Resource Names	W	T	F
1	FINAL DESIGN PHASE	374 days	268 days	Mon 1/6/25	Wed 1/14/26					
2	Review and incorporate or respond to EPA comments on Prelim Repor	30 days	22 days	Fri 3/21/25	Mon 4/21/25					
3	Conduct detailed field surveys to establish alignment	148 days	106 days	Mon 2/3/25	Mon 6/30/25					
4	Prepare Final Specifications and Drawings for Bidding	203 days	146 days	Mon 2/3/25	Mon 8/25/25					
5	Submit IEPA Permit	1 day	1 day	Mon 8/4/25	Mon 8/4/25					
6	Advertise for Bids	1 day	1 day	Mon 12/8/25	Mon 12/8/25					
7	Receive and Open Bids	1 day	1 day	Mon 1/12/26	Mon 1/12/26					
8	Review and Recommend Award to City	3 days	3 days	Mon 1/12/26	Wed 1/14/26					
9	CONSTRUCTION PHASE (duration may depend on funding and management by USACE)	1081 days	774 days	Wed 1/14/26	Sun 12/31/28					
10	Issue Notice of Award		1 day	Wed 1/14/26	Wed 1/14/26					
11	Issue Notice to Proceed		1 day	Mon 1/26/26	Mon 1/26/26					
12	Detailed Construction Schedule and Sequence TBD in Discussions with Contractor, but will include the following items									
13	Order & Receive Long lead Time Equipment									
14	Field Locate Utilities in Work Areas									
15	Mobilization									
16	Excavation and Demolition of Existing Equipment									
17	Installation of Bypass Pumping and Discharge Lines									
18	Installation of Dewatering Wells as Needed									
19	Excavation of Existing Structures									
20	Installation of New Structures									
21	Installation of New Pumps, Piping and Valves									
22	Installation of New Control Panels and Electrical									
23	Installation of New Force Main Piping and Valves									
24	Modification of Existing Pump Stations									
25	Pump Testing and Adjustment									
26	Startup and Training									
27	Surface Restoration									
28	Substantial Completion of Construction and Startup	20 days	16 days	Mon 12/11/28	Sun 12/31/28					

Project milestone schedule rev
Date: Fri 6/6/25

Task		Inactive Task		External Milestone	
Split Milestone		Inactive Milestone		Deadline	
Summary		Inactive Summary		Progress	
Project Summary		Duration-only		Manual Progress	
			Manual Summary Rollup		
			Manual Summary		
			Start-only		
			Finish-only		
			External Tasks		